

PROJECT PROGRESS MEETING MINUTES & VARIATION ORDER REGISTER

Project: Riyadh Business Tower – Phase 1 (Contract RBT-2025-001)
Meeting No: 14 | Date: 28 July 2025 | Location: Site Office, Riyadh

1. ATTENDEES

Name	Organisation	Role
Eng. Khalid Al-Faisal	Al-Faisal Holdings Ltd.	CEO / Employer Representative
Eng. Saleh Al-Otaibi	Najd Construction Co.	Managing Director
Eng. Faisal Al-Harbi	Najd Construction Co.	Project Director
Eng. Maha Al-Sudairi	BuroHappold (Engineer)	Lead Consultant
Eng. Tariq Hassan	Najd Construction Co.	Construction Manager
Ms. Nadia Bouazza	Cost Sure Consultants	Quantity Surveyor
Eng. Omar Al-Qahtani	Najd Construction Co.	MEP Manager

2. PROGRESS UPDATE

The Construction Manager presented the overall project progress as of 25 July 2025: **actual progress is 38% against a planned progress of 42%**, indicating a 4% schedule slippage. Primary causes identified are (a) late delivery of curtain wall mock-up samples from Italy due to shipping delays at Jeddah Islamic Port, and (b) extended approval time for MEP shop drawings revisions. A recovery plan has been agreed, including double-shift working on the structural floors from 1 August 2025 and acceleration of MEP first-fix to recover 3 weeks by end of October 2025.

3. KEY DECISIONS AND ACTION ITEMS

Ref	Action	Owner	Due Date
ACT-14.01	Submit revised baseline programme (Rev. 4) to Engineer	Najd Const.	05-Aug-2025
ACT-14.02	Approve Variation Order VO-007 (added basement parking)	Employer	10-Aug-2025
ACT-14.03	Issue RFI response on lobby marble alternative	BuroHappold	04-Aug-2025
ACT-14.04	Procure additional tower crane (TC-3) for façade lifting	Najd Const.	15-Aug-2025
ACT-14.05	Conduct full-scale fire drill with Civil Defense	HSE Manager	30-Aug-2025
ACT-14.06	Review and recommend on green roof feasibility (CR-12)	BuroHappold	20-Aug-2025
ACT-14.07	Pay outstanding interim certificate IPC-12 (SAR 9.4M)	Employer	12-Aug-2025

4. VARIATION ORDER REGISTER

The following Variation Orders have been issued, approved, or are pending approval as of the reporting date. All values are exclusive of VAT.

VO No.	Description	Issue Date	Value (SAR)	Status
VO-001	Upgrade lobby marble to Statuario from Bianco Carrara	12-Apr-2025	+1,250,000	Approved
VO-002	Additional 2 elevators in retail podium	03-May-2025	+2,800,000	Approved
VO-003	Deletion of decorative water feature at main entrance	20-May-2025	-450,000	Approved
VO-004	Upgrade BMS to Honeywell Niagara N4 platform	15-Jun-2025	+685,000	Approved
VO-005	Additional structural strengthening at L18 helipad zone	02-Jul-2025	+1,850,000	Approved
VO-006	Change of curtain wall colour scheme	10-Jul-2025	0	Approved (no cost)
VO-007	New basement pump room with redundant pumps	20-Jul-2025	+1,425,000	Pending
VO-008	Additional CCTV cameras (32 nos.) per security review	25-Jul-2025	+340,000	Pending

Net Variations Summary (Approved): +SAR 6,135,000 (3.27% of original Contract Value).

Net Variations Summary (Pending): +SAR 1,765,000 (0.94% of original Contract Value).

Total Variations (if all approved): +SAR 7,900,000 (4.21% of original Contract Value), well within the 20% Variation cap stipulated in Clause 9 of the Contract.

5. RISKS AND ISSUES

- **Schedule Risk:** Continued shipping delays from European suppliers may extend critical-path activities. Mitigation: dual-source curtain wall extrusions from Saudi-based supplier as backup.
- **Cost Risk:** Steel prices have increased 8% since contract execution. Mitigation: lock in remaining steel orders by 31-Aug-2025.
- **HSE Risk:** One Lost Time Injury (LTI) recorded on 18-Jul-2025 (worker fall from scaffold, level 6). Investigation completed; corrective actions implemented.
- **Quality Risk:** Concrete cube test failures at L9 slab (3 of 24 cubes below 40 MPa). Remedial action: additional core testing scheduled, structural integrity re-evaluation in progress.
- **Cash Flow Risk:** Outstanding payment IPC-12 (SAR 9.4M) overdue by 18 days. Contractor has formally requested expedited release.

6. NEXT MEETING

The next progress meeting is scheduled for **Monday, 25 August 2025 at 10:00 AM** at the Site Office, Plot 4521, King Fahd Road, Riyadh. Agenda items must be submitted to the Project Director by 20 August 2025.

Minutes prepared by: Eng. Tariq Hassan, Construction Manager

Approved by: Eng. Faisal Al-Harbi, Project Director | Date: 30 July 2025